

# ASEAN ATM Master Plan - Harmonisation Plan-

## Section 1: ASEAN Wide-Harmonized Roadmap



[ATS INTER-FACILITY DATA COMMUNICATION]

### State – Myanmar

#### Section 1: ASEAN Wide-Harmonized Roadmap

Target	Deployment of AIDC
--------	--------------------

<b>Milestone</b>	National Milestone 1 : AIDC connection between Yangon ACC and Bangkok ACC National Milestone 2 : AIDC connection between Yangon ACC and Vientiane ACC
<b>Stakeholders involved</b>	DCA (Myanmar)
<b>Challenges</b>	<ul style="list-style-type: none"> <li>• All the parties should fully understand why transformation to using AIDC is needed and what the benefits are.</li> <li>• The understanding about AIDC functions and skills of ATC staffs are very significant for the transition from traditional voice coordination to AIDC.</li> <li>• Different ATM providers and different AIDC versions.</li> </ul>

National Milestone 1 (NM1):		AIDC connection between Yangon ACC and Bangkok ACC			
Activity 1		Pre-interoperability test			
LOA number	LOA	Stakeholders involved	Target completion date	Status	Progress
NM1.1	AMHS connection Test	DCA, Myanmar	July 2016	Completed	100%
NM1.2	DATASET configuration	DCA, Myanmar	July 2016	Completed	100%

Activity 2		Interoperability test			
LOA number	LOA	Stakeholders involved	Target completion date	Status	Progress
NM2.1	Establish interoperability between ATSUs	DCA, Myanmar	Aug 2017	Completed	100%
NM2.2	AIDC message exchange	DCA, Myanmar	Aug 2017	Completed	100%
NM2.3	Verify workable AIDC messages	DCA, Myanmar	Aug 2017	Completed	100%

Activity 3		Operational test			
LOA number	LOA	Stakeholders involved	Target completion date	Status	Progress
NM3.1	Test by ATC with different operational scenarios	DCA, Myanmar	Mar 2019	Completed	100%

	<ul style="list-style-type: none"> <li>- ATC to be familiar automated mean of coordination</li> <li>- Establish automated coordination ATC procedure</li> <li>- Parameter tuning to meet practical operational requirements</li> </ul>				
--	--	--	--	--	--

Activity 4		Pre-operational trial			
LOA number	LOA	Stakeholders involved	Target completion date	Status	Progress
NM4.1	Pre-operational Trial/Training	DCA, Myanmar	Mar 2019/ Onward	Ongoing	-

National Milestone 2 (NM2):		AIDC connection between Yangon ACC and Vientiane ACC			
LOA number	LOA	Stakeholders involved	Target completion date	Status	Progress
NM1.1	To be discussed with Vientiane ACC at the beginning of October 2019	DCA, Myanmar	-	-	-