

# ASEAN ATM Master Plan - Harmonisation Plan-

## Section 1: ASEAN Wide-Harmonized Roadmap



[INITIATIVE NAME]

## Section 1: ASEAN Wide-Harmonized Roadmap

<b>Target</b>	ATS Inter Facility Data Link Communication (AIDC) Implementation
<b>Milestone</b>	<ul style="list-style-type: none"> <li>AIDC Testing and Implementation 1Q2019 to 4Q2020</li> </ul>
<b>Stakeholders involved</b>	<ul style="list-style-type: none"> <li>Manila ACC – Singapore ACC</li> <li>Manila ACC – Kota Kinabalu ACC</li> <li>Manila ACC – Ujung Pandang ACC</li> <li>Manila ACC – Ho Chi Minh ACC</li> </ul>
<b>Challenges</b>	<ul style="list-style-type: none"> <li>Kota Kinabalu and Ujung Pandang AIDC messages will be sent via BBIS</li> </ul>

ASEAN Milestone 1		Manila - Singapore			
LOA number	LOA	Stakeholders involved	Target completion date	Status	Progress
PH-AIDC 1.1	IOT	SG, MLA	Phase 1 - 4Q2019	No significant issues on EST, ACP, TOC and AOC	100% Completed
PH-AIDC 1.2	Operational Trial	SG, MLA	4Q2019	No significant issues on EST, ACP, TOC and AOC	90%, On going
PH-AIDC 1.3	Implementation	SG, MLA	4Q2019	No significant issues on EST, ACP, TOC and AOC	0%, Scheduled
PH-AIDC 1.4	Technical Test	SG, MLA	Phase 2 - 2Q2020	To be tested ABI, CDN and MSC	0%, Planned, ASEAN ATM Master Plan Meeting @KLM

ASEAN Milestone 2		Manila – Kota Kinabalu			
LOA number	LOA	Stakeholders involved	Target completion date	Status	Progress
PH-AIDC 2.1	IOT	KBU, MLA	<b>Phase 1 - 2Q2019</b>	Successful for ABI, LAM, EST and ACP	100% Completed, Bilateral meeting @ Manila
PH-AIDC 2.2	IOT	KBU, MLA	4Q2019	<b>TBD</b> for Full AIDC messages	0%, Scheduled
PH-AIDC 2.3	IOT	KBU, MLA	4Q2019	<b>TBD</b> for Selected AIDC Messages	0%, Scheduled
PH-AIDC. 2.4	Operational Trial	KBU, MLA	1Q2020	<b>TBA</b> for High Success Rate AIDC messages	0%, Planned, Discussed in ASEAN ATM Master Plan Meeting @KLM
PH-AIDC. 2.5	Implementation	KBU, MLA	4Q2020	Selected High Success rate AIDC messages	0%, Scheduled
PH-AIDC. 2.6	Technical Test	KBU, MLA	<b>Phase 2 - TBD</b>	Other AIDC messages	0%, Planned

ASEAN Milestone 3		Manila - Ujung Pandang			
LOA number	LOA	Stakeholders involved	Target completion date	Status	Progress
PH-AIDC3.1	IOT	MLA, UPG	<b>Phase 1 – 2Q2019</b>	No Significant issues on ABI, EST, ACP, TOC, AOC	100% Completed, Bilateral meeting
PH-AIDC3.2	IOT	MLA, UPG	4Q2019	ABI, EST, ACP, TOC, AOC	0%, Scheduled
PH-AIDC3.4	Operational Trial	MLA, UPG	2Q2020	TBD	0%, Planned
PH-AIDC3.5	Implementation	MLA, UPG	4Q2020	TBA	0%, Planned
PH-AIDC3.6	Technical Test	MLA, UPG	<b>Phase 2 – TBD</b>	TBD, Other AIDC messages	0%, Planned

ASEAN Milestone 3		Manila – Ho Chi Minh			
LOA number	LOA	Stakeholders involved	Target completion date	Status	Progress
PH-AIDC4.1	IOT	MLA, HCM	<b>Phase 1 – 4Q2019</b>	To be tested EST, ACP, TOC, AOC	0%, Scheduled, ASEAN ATM Master Plan Meeting @KLM
PH-AIDC4.2	Operational Test	MLA, HCM	1Q2020	TBD	0%, Planned
PH-AIDC4.3	Signing of LOA	MLA, HCM	4Q2020	TBA	0%, Planned
PH-AIDC4.3	Implementation	MLA, HCM	1Q2021	TBA	0%, Planned
PH-AIDC4.4	Technical Test	MLA, HCM	<b>Phase 2 – TBD</b>	Other AIDC messages	0%, Planned

